PAT Testing Logbook

Job No: 017 | Page No: 01 of 01

Your PAT Testing Was Completed By:

Client Name:	PLAISTOW CRICKET. ~~PAVILION~~. PAVILION	Date:	25/02/2022
Client Address:	PLAISTOW GROUND,	Engineer:	WEBBER.
Equipment Make / Model:	UTS28 - UNI-T	Serial No: 818004625	Calibration Date: 15/02/22

Company:	K. WEBBER
Contact:	kjebberworks@aol.com
Phone No:	07860-129697

Asset No.	Appliance Description	Location	Re-Test Date	Visual	CLASS I	CLASS I & II			Extension Leads	Pass or Fail	Notes
					Earth Bond	Insulation	Load/Earth Leakage				
							Load	Leakage	Polarity		
				✓ or ×	Ω	MΩ	A	mA	✓ or ×	✓ or ×	
01	FRIDGE	PAVILION.	25/02/23	✓	00.07	19.99	—	—	NA	✓	
02	KETTLE	" "	25/02/23	✓	00.12	19.99	—	00.10	NA	✓	
03	EXTENSION LEAD	" "	—		00.08	19.99			X		FAIL EARTHING.
04	EXTENSION LEAD	" "	—		00.03	19.99	—		X		FAIL EARTHING
05	VACUUM CLEANER	" "	—	X	—	19.99	—	10.50	NA	X	FAIL SUS LEAK/EARTH
06	EXTENSION LEAD	" "	—	X	—	07.67	—	00.87	X	X	FAIL EARTHING